

**Annexure 3****Third Party Quality Monitoring Report of BLC projects under PMAY**

Name of TPQM Agency	Innovative CADD Centre Indore 102, Arpan Apartment 35, Saket Nagar, Indore
Date of Visit	12-12-2018
Current Visit No.	1 st
Date of Previous visit	Nil

A. PARTICULARS OF PROJECT

1	Name of the State /UT:	Uttar Pradesh				
2	Name of the City:	Sonbhadra				
3	Name of Project:	Construction of 260 DUs under PMAY 33rd CSMC 27/04/2018				
4	Project Code:	090076214N0				
5	Implementing Agency/ ULB	Robertsganj				
6	Location of the Project	All Wards of ULB				
7	Type of Project : (i) BLC (New Construction), (ii) BLC (Enhancement)	BLC (New Construction)				
8	No. of Houses in the project	260				
9	Date of Approval by SLSMC	26/04/2018				
10	Approved Project Cost (Rs. Lakhs):	Central share	State share	ULB/ IA share	Beneficiary share	Total
		(in Lakhs)	(in Lakhs)	(in Lakhs)	(in Lakhs)	(in Lakhs)
		390.0	260.0	0.0	338.0	988.0
11	Date of sanction of 1 st installment of Central Assistance by CSMC	27-04-2018				
12	Duration of the project	1 Yrs				
13	Date of Commencement	Scheduled			Actual	
		27-04-2018			12-05-2018	
14	Date of Completion	Scheduled			Expected	
		27-04-2019			12-05-2019	
15	Inspection undertaken by (Name) (with contact detail) :	S.K.Khandelwal			9424468805	
		Tausif Iqbal			9111008971	
16	Name of State representative present	Not Present				
17	Name of ULB representative present	V K Nigam			8573002316	
18	Name of Community representative present during visit	List Enclosed with Photos				
19	Whether list of Beneficiaries finalized ?	Yes				
20	If finalised, whether uploaded in PMAY MIS?	Yes				
21	State any deviation from sanctioned DPR in terms of number of houses or size or location or Layout	No				
22	Any other comment	No				

Innovative Cadd Center



 Authorised Signatory

Annexure 3	
Third Party Quality Monitoring Report of BLC projects under PMAY	
Name of TPQM Agency	Innovative CADD Centre Indore 102, Arpan Apartment 35, Saket Nagar, Indore
Date of Visit	12-12-2018
Current Visit No.	1 st
Date of Previous visit	Nil

A. PARTICULARS OF PROJECT

1	Name of the State /UT:	Uttar Pradesh				
2	Name of the City:	Sant Ravidas Nagar				
3	Name of Project:	Construction of 166 DUs under PMAY 33rd CSMC 27/04/2018				
4	Project Code:	0900762114N0				
5	Implementing Agency/ ULB	Renukoot				
6	Location of the Project	All Wards of ULB				
7	Type of Project : (i) BLC (New Construction), (ii)BLC (Enhancement)	BLC (Enhancement)				
8	No. of Houses in the project	166				
9	Date of Approval by SLSMC	26/04/2018				
10	Approved Project Cost (Rs. Lakhs):	Central share (in Lakhs)	State share (in Lakhs)	ULB/ IA share (in Lakhs)	Beneficiary share (in Lakhs)	Total (in Lakhs)
		249.0	89.1	0.0	0.0	338.1
11	Date of sanction of 1 st installment of Central Assistance by CSMC	27-04-2018				
12	Duration of the project	1 Yrs				
13	Date of Commencement	Scheduled 27-04-2018			Actual 12-05-2018	
14	Date of Completion	Scheduled 27-04-2019			Expected 12-05-2019	
15	Inspection undertaken by (Name) (with contact detail) :	S.K.Khandelwal Tausif Iqbal			9424468805 9111008971	
16	Name of State representative present	Not Present				
17	Name of ULB representative present	V K Nigam			8573002316	
18	Name of Community representative present during visit	List Enclosed with Photos				
19	Whether list of Beneficiaries finalized ?	Yes				
20	If finalised, whether uploaded in PMAY MIS?	Yes				
21	State any deviation from sanctioned DPR in terms of number of houses or size or location or Layout	No				
22	Any other comment	No				

Innovative Cadd Center



 Authorised Signatory



B. QUALITY ASSURANCE IN THE PROJECT

1	Whether ULB/ State have organized workshop/ training programs to educate the beneficiaries about quality, construction methods, adherence to disaster resistant technologies etc.	Yes
2	Whether testing facilities to check quality of material is available?	Testing facilities are not available at sites , however it is advisable that in the premises of the municipal council testing facilities should be developed for the beneficiaries
3	Whether regular tests of materials and construction products tests of materials are being done from accredited labs also?	Regular tests of materials and construction products tests of materials are not being done from accredited labs also.
4	(i) Whether the structural Designs are approved / Proof checked by competent Authority	NA
	(ii) Name of the approving authority for structural design.	NA
	(iii) Whether the statutory certificate for disaster resistance design and compliance of codal provision is endorsed by the structural designer on the structural drawings fit for execution, Specially in case of multi-storied construction.	Not Required
	(iv) The work is being executed as per the approved drawings fit for execution.	NO
5	Whether the Inspection Registers, Site order book and Quality control Test registers are maintained and endorsed by the Engineer-in-charge?	Not available
6	Whether cement, steel, aggregates etc. being used in the work, got tested before use?	No (materials being purchased by beneficiary.)
7	Whether manufacturer test certificate for cement, steel, pipes etc. have been obtained with supply and records are being maintained?	NA
8	Whether Cement is free from lumps and is stacked properly to prevent contact with moisture?	Yes
9	Whether soil investigations of the site proper have been done before the structural design and soil parameters have been accounted for in the structural design/ drawings? If yes, attach copy of soil investigation report.	No, Soil investigations have been done

Innovative Cadd Cent.

Authorised Signatory



10	Whether centering /shuttering is checked for staging & propping, line & level, dimensions, cleaning etc. and its quality approved before each stage and record maintained.	No record have been maintained.
11	Specific control on RCC work like: mixing by full bag capacity hopper fed mixer, control of slump, placing/ compaction with vibrator. (proportioning with boxes not permitted)	Manual mixing with hand compaction
12	Whether cement register is maintained and checked at site. Comment on method of stacking.	Some Beneficiaries maintained
13	Whether concrete mix is nominal or design mix? (Nominal mix not permitted for quality concrete).	Nominal mix has being used
14	What is the Mode of Concrete mixing (batch mix/ manual)? In case of manual mixing, whether mixing is by weight or by volume of ingredients? (Volumetric mixing not permitted).	Construction work is being done by beneficiaries through manual mixing.
15	Whether Mixer/Vibrator as specified is available at site with adequate means to run them during concreting?	NA
16	Whether Surface of reinforcement is clean and free from rust?	No
17	Whether potable water is used for construction ?	YES
18	Whether proper water / cement ratio has been ensured?	NA
19	Whether the concrete being cured adequately as per requirements?	YES
20	Whether bricks are well burnt, of rectangular shape, with sharp edges, free from cracks and of correct size?	YES
21	Whether i) Execution of Depth & width of Foundation is as per drawing/ adequate & bottom levelled ii) Plinth height is as per drawing/ adequate iii) Horizontal bands (as applicable) have been provided	Adequate Adequate Partially Provided.
22	Whether quality has been checked by TPQMA/ State agency? If yes, details there of ?	YES, ULB staff has been checked. Found good

Innovative Add Center


Authorised Signatory



23	Quality of work and workmanship, Comments on	
(i)	RCC work (concrete, Reinforcement detailing, cover to reinforcement). Whether Columns are in plumb (check for verticality)	Jointing and RCC bands are partially provided
(ii)	Masonry (Joint details, verticality). Check adequate RCC bands are provided.	Masonry work is good.
(iii)	Shuttering (Type of material-pucca/ katcha, support spacing)	Steel shuttering are mainly used but somewhere wooden shuttering are also used with steel shuttering.
(iv)	Bar bending and stirrups bending , placement and cover to reinforcement bars.	Adequate
(v)	Plastering	Satisfactory
(vi)	Doors and windows	Satisfactory
(vii)	Seepage, if any	Not found
(viii)	Cracks, if any	NA
(ix)	Honey combing, if any	Honeycomb are observed that in some place
(x)	Any other	Satisfactory
24	Whether provision has been made for Service lines (Electrical, Water Supply, Sanitation etc.)	Yes
25	Whether floor slope (especially) in bath, WC, kitchen, terrace and balcony etc. are proper?	Yes
26	Whether adequate plinth height (above the general ground level) is provided to the ground floor of the building to avoid possibility of rainwater and reptiles in the building.	Yes
27	Whether dampness/leakages noticed? If yes, state location and probable reasons.	No dampness found
28	Whether remedial measures are undertaken by IA/ ULB to stop Dampness & Leakages if any?	
29	Whether disaster resistant features have been incorporated?	The construction is being carried by beneficiaries and quality of construction maintained satisfactory.
30	Any other comments	The inspected sites are in order and construction is being carried out by beneficiaries themselves . The construction
31	Report on Overall assessment of quality	More supervisory & technical staff is required to maintain good quality of work.

Innovative Cadd Center

Authorised Signatory



C. PROGRESS - HOUSING COMPONENTS				
1	Numbers of houses sanctioned in the Project	260	166	
2	Numbers of houses Completed	1	1	
3	Numbers of houses in progress	259	165	0
4	Stages of Progress:			
i)	Foundation level (Nos.)	201	108	
ii)	Plinth level (Nos.)	10	23	
iii)	Lintel level (Nos.)	2	34	
iv)	Roof level (Nos.)	46	0	
v)	Finishing level (Nos.)	0	0	
5	Numbers of houses not started	0	0	0
6	Reason for non-starter of houses, if any	Surrendered		
7	Numbers of houses occupied by the Beneficiaries	0		
8	Reasons for Non-occupation of houses (If any)- specific reasons to be given	Under construction		
9	Size of Unit (Carpet Area)	Sanctioned	As per Implementation	
		Proposed avg. 30 sq.m	Most of the houses are 30 sqm	
10	Overall physical progress of Housing (in %)	Approx (28%)		
11	Whether the progress of houses has been ensured through geo-tagged photographs at various construction level?	Yes		
12	Whether DBT of fund to individual beneficiary is ensured in the project?	Yes		
13	Whether the building plan(s) conform to NBC norms?	Yes		
14	Whether authenticated building plans and revisions if any, are available?	Yes		
15	Deviation, if any	No		
16	Any other comment	No		
D. CIVIC INFRASTRUCTURE				
1	Whether provision of Civic infrastructure components (i.e. water supply, Sewerage, Drainage, Roads, SWM etc.) has been ensured?	Yes		

Innovative Cadd Center

 Authorised Signatory



2	Whether the Existing/proposed infrastructure components are independent and/or integrated with city level infrastructure?	NA	
3	Any other comments	No	
E. SOCIAL INFRASTRUCTURE			
1	Whether provision of Social Amenities (i.e. School, Anganwadi, Health centre, Community centre, Livelihood centre etc.) has been ensured?	Yes	
2	Any other comments	No	
F. FINANCIAL PROGRESS & FUND UTILIZATION (Rs. in Lakhs)			
1	Sanctioned fund for entire project.	988.00	338.06
2	Amount of funds received up to date	260.00	166.00
3	Up-to date Expenditure	260.00	166.00
4	Amount of funds Utilized (out of received)	260.00	166.00
5	Amount of Expenditure by ULB	Nil	
6	Amount of Expenditure by Beneficiaries	Construction work is being done by beneficiaries	
7	Balance funds Expected/due from stakeholders	260.00	166.00
G. COST VARIATION and TIME-OVERRUNS			
Cost variation:			
1	Whether there is cost variation? If yes, what are the reasons?	Not applicable for BLC works	
Time Overruns:			
1	Whether there is time overrun? If yes, what are the reasons?	Not applicable for BLC works	
H. REMEDIAL MEASURES TO IMPROVE PROGRESS AND QUALITY			
Undertaken by Implementation agency to improve the:			
1	Physical Progress	28%	
2	Financial Progress	Timely payment of installments must be assured to beneficiaries.	
3	Quality management	Satisfactory	
4	Comments and suggestions of TPQMA on above	Construction carried out by beneficiaries are good. Maintain a workshop for beneficiaries ward wise to give knowledge about construction.	
I. COURT CASES AND LITIGATIONS			
1	(To be specified)	Nil	

Innovative Card Center
Authorized Signatory



J. OTHERS		
1	Any innovative/ cost effective/ green technology has been used	NO
2	Feedback of beneficiaries regarding provision of Physical & Social infrastructure:	Satisfactory
3	Reasons for delay in completion of housing and Infrastructure, if any:	Work in progress
4	Any specific observation by the beneficiary	No
5	Overall observation on the project (with adequate photographs covering project to a large extent including quality issues as applicable) 1. Critical observations 2. Action suggested by TPQMA to SLNA and IA	Progress of the project is satisfactory Nil
6	Action taken report on previous report: i. Observations of TPQMA ii Action suggested by TPQMA iii Action taken by Beneficiaries/ IA (Implementation Agency) iv Whether TPQMA is satisfied with the action taken	This was first visit
7	TPQMA's Overview of the Project (in 400-500 words) in a separate sheet	The overall project progress is satisfactory and beneficiaries are active. the construction is being carried by beneficiaries themselves and guidance on construction techniques is being provided by PMC. To improve the quality of work regular visit of ULB officials is recommended.



Innovative Cadd Center


For
Innovative CADD Centre Indore,

[Signature]
Authorised Signatory


Name of Community representative present during visit

ULB NAME:-Robertsganj		
S.No	Benf. Name	Father/Husband Name
1	SARTAJ Ahmad	SARTAJ AHMAD
2	SHAKEEL AHMAD	ABDUL MOHID
3	SHASHIKALA	RAJENDRA
4	TAHZIB ANWAR	ALI HAIDAR
5	YASMEEN SHABANA	IMTEYZ AHMAD
6	GURUHU PRAJAPATI	PRASAD
7	MANOJ KUMAR SONKAR	BANGALI SONKAR
8	ABDUK HAQ	EHASUN HAQ
9	KALICHARAN	FEKU
10	KAMLI DEVI	RAJENDRA
11	RAJESH KUMAR	MURALI RAM
12	SHARDA DEVI	RAMCHANDRA
13	ansar ALAM	MOHAD USMAN
14	MUHAMMAD TARIQUE	ABDUL RADID
15	PARVEEN BANO	ZAFAR NOMAN
16	MO MUSLIM	ABDUL BARI
17	ZEYAUDDIN	NIJAMUDDIN
18	MO BAQAR RAZA	MEHADI HASAN
19	IJHAR AHMAD	SAQEEL AHMAD
20	MAMTA DEVI	INDRAJEET
21	RANJU DEVI	KRISHNA
22	IFTEKHAR AHMAD	SHAMJUJLA
23	ISTEYAK HUSAIN	NESAR HUSAIN
24	IZAHAR AHMAD	MO NAJIR
25	LALMATI	RAMCHAND
26	RAJENDRA	KISUN
27	SUBHAWATI DEVI	RAMNATH
28	ABDUL KALAM	BARKATULLAH
29	MEERA DEVI	LATE- GANESH PRASAD
30	RAJAUHANSAN	ABDUL RAHEEM
31	SAGEER AHMAD	ABDUL KHALIK
32	WAKEEL AHMAD	ABDUL SATTAR
33	ABUL KAIS	ABDUL HAMID
34	AVEDA KHATOON	MO AHMAD
35	BADRE ALAM	JUMRATI SHAH
36	FAIJAN AHAMAD	MAHFUJRAHMAN
37	FATMA	ABDUL Gaffar
38	jabir husain	ZAKIR HUSAIN
39	MOHD AZHAR	MOHD HUSAIN
40	MUHAMMAD ASLAM	MO MAJHAR
41	NAVID ANJUM	FAJULRAHMAN
42	NONR JAHAN	SHAMIM AKHATA
43	SAFIKU RAHMAN	ALI HUSAIN
44	SARAFRAZ	MO ZAMA
45	AZAM	SAFIULLAH
46	IRFAN AHMAD	MO HANIF
47	JAHA ARA	EJAZ AHMAD
48	MUHAMMADJABEER	AHAMADALI
49	SUNEETA	SUBASCHAND
50	TAUKIR HUSAIN	YUSUF AKHTAR
51	KAMRUK HODA	YAZAD AHMAD
52	muHD ABU SAHEMA	MO SAGIR
53	MAHRUN NISHA	MO ISRAIEL
54	MARUZZAMA	SASUDDIN
55	ABDUL AJEEM	ABDUL RAHEEM

Roberts ganj



Roberts ganj



REDDI NOTE 5 PRO
MI DUAL CAMERA