



### Annexure 3

#### Third Party Quality Monitoring Report of BLC projects under PMAY

Name of TPQM Agency	Innovative CADD Centre Indore 102, Arpan Apartment 35, Saket Nagar, Indore
Date of Visit	12-10-2018
Current Visit No.	1 st
Date of Previous visit	Nil

A. PARTICULARS OF PROJECT						
1	Name of the State /UT:	Uttar Pradesh				
2	Name of the City:	Barabanki				
3	Name of Project:	Construction of 33 DUs under PMAY 29th CSMC 27-12-2017				
4	Project Code:	09007470014N0				
5	Implementing Agency/ ULB	Satrikh				
6	Location of the Project	All Wards of ULB				
7	Type of Project : (i) BLC (New Construction), (ii) BLC (Enhancement)	BLC (New Construction)				
8	No. of Houses in the project	33				
9	Date of Approval by SLSMC	25/12/2017				
10	Approved Project Cost (Rs. Lakhs):	Central share	State share	ULB/ IA share	Beneficiary share	Total
		(in Lakhs)	(in Lakhs)	(in Lakhs)	(in Lakhs)	(in Lakhs)
		49.5	33.0	0.0	28.3	110.8
11	Date of sanction of 1 <sup>st</sup> installment of Central Assistance by CSMC	27-12-2017				
12	Duration of the project	1 Yrs				
13	Date of Commencement	Scheduled		Actual		
		27-12-2017		11-01-2018		
14	Date of Completion	Scheduled		Expected		
		27-12-2018		11-01-2019		
15	Inspection undertaken by (Name) (with contact detail) :	C.S. Dubey		9111008974		
		Priyank Kumar Sahu		9111008977		
16	Name of State representative present	Not Present				
17	Name of ULB representative present	Sailendra Kumar Singh	8573002256			
18	Name of Community representative present during visit	List Enclosed with Photos				
19	Whether list of Beneficiaries finalized ?	Yes				
20	If finalised, whether uploaded in PMAY MIS?	Yes				
21	State any deviation from sanctioned DPR in terms of number of houses or size or location or Layout	No				
22	Any other comment	No				





## Annexure 3

## Third Party Quality Monitoring Report of BLC projects under PMAY

Name of TPQM Agency	Innovative CADD Centre Indore 102, Arpan Apartment 35, Saket Nagar, Indore
Date of Visit	12-10-2018
Current Visit No.	1 st
Date of Previous visit	Nil

## A. PARTICULARS OF PROJECT

1	Name of the State /UT:	Uttar Pradesh				
2	Name of the City:	Barabanki				
3	Name of Project:	Construction of 13 DUS under PMAY 33rd CSMC 27-04-2018				
4	Project Code:	09007476014N0				
5	Implementing Agency/ ULB	Satrikh				
6	Location of the Project	All Wards of ULB				
7	Type of Project : (i) BLC (New Construction), (ii) BLC (Enhancement)	BLC (Enhancement)				
8	No. of Houses in the project	13				
9	Date of Approval by SLSMC	26/04/2018				
10	Approved Project Cost (Rs. Lakhs):	Central share	State share	ULB/ IA share	Beneficiary share	Total
		(in Lakhs)	(in Lakhs)	(in Lakhs)	(in Lakhs)	(in Lakhs)
		19.5	13.0	0.0	0.0	32.5
11	Date of sanction of 1 <sup>st</sup> installment of Central Assistance by CSMC	27-04-2018				
12	Duration of the project	1 Yrs				
13	Date of Commencement	Scheduled			Actual	
		27-04-2018			12-05-2018	
14	Date of Completion	Scheduled			Expected	
		27-04-2019			12-05-2019	
15	Inspection undertaken by (Name) (with contact detail) :	C.S. Dubey			9111008974	
		Priyank Kumar Sahu			9111008977	
16	Name of State representative present	Not Present				
17	Name of ULB representative present	Sailendra Kumar Singh			8573002256	
18	Name of Community representative present during visit	List Enclosed with Photos				
19	Whether list of Beneficiaries finalized ?	Yes				
20	If finalised, whether uploaded in PMAY MIS?	Yes				
21	State any deviation from sanctioned DPR in terms of number of houses or size or location or Layout	No				
22	Any other comment	No				





## B. QUALITY ASSURANCE IN THE PROJECT

1	Whether ULB/ State have organized workshop/ training programs to educate the beneficiaries about quality, construction methods, adherence to disaster resistant technologies etc.	YES
2	Whether testing facilities to check quality of material is available?	Testing facilities are not available at sites , however it is advisable that in the premises of the muncipal council testing facilities should be developed for the beneficiaries
3	Whether regular tests of materials and construction products tests of materials are being done from accredited labs also?	No, It has been directed to establish the material testing lab.
4	(i) Whether the structural Designs are approved / Proof checked by competent Authority	Not provided
	(ii) Name of the approving authority for structural design.	NA
	(iii) Whether the statutory certificate for disaster resistance design and compliance of codal provision is endorsed by the structural designer on the structural drawings fit for execution, Specially in case of multi-storied construction.	NO
	(iv) The work is being executed as per the approved drawings fit for execution.	NO
5	Whether the Inspection Registers, Site order book and Quality control Test registers are maintained and endorsed by the Engineer-in-charge?	Not Provided
6	Whether cement, steel, aggregates etc. being used in the work, got tested before use?	No (materials being purchased by beneficiary. )
7	Whether manufacturer test certificate for cement, steel, pipes etc. have been obtained with supply and records are being maintained?	NA
8	Whether Cement is free from lumps and is stacked properly to prevent contact with moisture?	Yes
9	Whether soil investigations of the site proper have been done before the structural design and soil parameters have been accounted for in the structural design/ drawings? If yes, attach copy of soil investigation report.	No, Soil investigations have been done



10	Whether centering /shuttering is checked for staging & propping, line & level, dimensions, cleaning etc. and its quality approved before each stage and record maintained.	No record have been maintained.
11	Specific control on RCC work like: mixing by full bag capacity hopper fed mixer, control of slump, placing/ compaction with vibrator. (proportioning with boxes not permitted)	Manual mixing with hand compaction in minor work.
12	Whether cement register is maintained and checked at site. Comment on method of stacking.	NO
13	Whether concrete mix is nominal or design mix? (Nominal mix not permitted for quality concrete).	Nominal mix has being used
14	What is the Mode of Concrete mixing (batch mix/ manual)? In case of manual mixing, whether mixing is by weight or by volume of ingredients? (Volumetric mixing not permitted).	Construction work is being done by beneficiaries through manual mixing.
15	Whether Mixer/Vibrator as specified is available at site with adequate means to run them during concreting?	NA
16	Whether Surface of reinforcement is clean and free from rust?	Yes
17	Whether potable water is used for construction ?	YES
18	Whether proper water / cement ratio has been ensured?	NA
19	Whether the concrete being cured adequately as per requirements?	YES
20	Whether bricks are well burnt, of rectangular shape, with sharp edges, free from cracks and of correct size?	YES
21	Whether i) Execution of Depth & width of Foundation is as per drawing/ adequate & bottom levelled ii) Plinth height is as per drawing/ adequate iii) Horizontal bands (as applicable) have been provided	Adequate Adequate Partially Provided.
22	Whether quality has been checked by TPQMA/ State agency? If yes, details there of ?	YES, ULB staff has been checked. Found good quality of work.

Innovative Cadd Center  
  
 Authorised Signatory



23	Quality of work and workmanship, Comments on	
(i)	RCC work (concrete, Reinforcement detailing, cover to reinforcement). Whether Columns are in plumb (check for verticality)	Jointing and RCC bands are partially provided
(ii)	Masonry (Joint details, verticality). Check adequate RCC bands are provided.	Masonry work is good.
(iii)	Shuttering (Type of material-pucca/ katcha, support spacing )	Steel shuttering are mainly used but somewhere wooden shuttering are also used with steel shuttering.
(iv)	Bar bending and stirrups bending , placement and cover to reinforcement bars.	Provided.
(v)	Plastering	Good
(vi)	Doors and windows	Satisfactory
(vii)	Seepage, if any	Not found
(viii)	Cracks, if any	NA
(ix)	Honey combing, if any	No
(x)	Any other	Satisfactory
24	Whether provision has been made for Service lines (Electrical, Water Supply, Sanitation etc.)	Yes
25	Whether floor slope (especially) in bath, WC, kitchen, terrace and balcony etc. are proper?	Yes
26	Whether adequate plinth height ( above the general ground level) is provided to the ground floor of the building to avoid possibility of rainwater and reptiles in the building.	Yes
27	Whether dampness/leakages noticed? If yes, state location and probable reasons.	No dampness found
28	Whether remedial measures are undertaken by IA/ ULB to stop Dampness & Leakages if any?	Instruction has been given during visit.
29	Whether disaster resistant features have been incorporated?	The construction is being carried by beneficiaries and quality of construction maintained satisfactory.
30	Any other comments	The inspected sites are in order and construction is being carried out by beneficiaries themselves . The construction
31	Report on Overall assessment of quality	On inspection of houses under ULB , We found that all houses are in different level . On visual inspection of these houses Quality of concrete in beam column and slab is found satisfactory.



<b>C. PROGRESS - HOUSING COMPONENTS</b>			
1	Numbers of houses sanctioned in the Project	33	13
2	Numbers of houses Completed	2	0
3	Numbers of houses in progress	26	11
4	Stages of Progress:		
i)	Foundation level (Nos.)	8	11
ii)	Plinth level (Nos.)	2	0
iii)	Lintel level (Nos.)	2	0
iv)	Roof level (Nos.)	5	0
v)	Finishing level (Nos.)	9	0
5	Numbers of houses not started	5	2
6	Reason for non-starter of houses, if any	Surrendred	
7	Numbers of houses occupied by the Beneficiaries	0	
8	Reasons for Non-occupation of houses (If any)- specific reasons to be given	Under construction	
9	Size of Unit (Carpet Area)	Sanctioned	As per Implementation
		Proposed avg. 30 sq.m	Most of the houses are 30 sqm
10	Overall physical progress of Housing (in %)	Approx (54%)	
11	Whether the progress of houses has been ensured through geo-tagged photographs at various construction level?	Yes	
12	Whether DBT of fund to individual beneficiary is ensured in the project?	Yes	
13	Whether the building plan(s) conform to NBC norms?	Yes	
14	Whether authenticated building plans and revisions if any, are available?	Yes	
15	Deviation, if any	No	
16	Any other comment	No	
<b>D. CIVIC INFRASTRUCTURE</b>			
1	Whether provision of Civic infrastructure components (i.e. water supply, Sewerage, Drainage, Roads, SWM etc.) has been ensured?	Yes	



2	Whether the Existing/proposed infrastructure components are independent and/or integrated with city level infrastructure?	NA
3	Any other comments	No

**E. SOCIAL INFRASTRUCTURE**

1	Whether provision of Social Amenities (i.e. School, Anganwadi, Health centre, Community centre, Livelihood centre etc.) has been ensured?	Yes
2	Any other comments	No

**F. FINANCIAL PROGRESS & FUND UTILIZATION (Rs. in Lakhs)**

1	Sanctioned fund for entire project.	110.78	32.50
2	Amount of funds received up to date	33.00	0.00
3	Up-to date Expenditure	33.00	0.00
4	Amount of funds Utilized (out of received)	33.00	0.00
5	Amount of Expenditure by ULB	Nil	Nil
6	Amount of Expenditure by Beneficiaries	Construction work is being done by beneficiaries	
7	Balance funds Expected/due from stakeholders	33.00	13.00

**G. COST VARIATION and TIME-OVERRUNS****Cost variation:**

1	Whether there is cost variation? If yes, what are the reasons?	Not applicable for BLC works
---	--	------------------------------

**Time Overruns:**

1	Whether there is time overrun? If yes, what are the reasons?	Not applicable for BLC works
---	--	------------------------------

**H. REMEDIAL MEASURES TO IMPROVE PROGRESS AND QUALITY****Undertaken by Implementation agency to improve the:**

1	Physical Progress	54%
2	Financial Progress	Timely payment of installments must be assured to beneficiaries.
3	Quality management	Supervision from the side of PMC need to be improved for quality.
4	Comments and suggestions of TPQMA on above	Construction carried out by beneficiaries are good. Maintain a workshop for beneficiaries ward wise to give knowledge about construction.

**I. COURT CASES AND LITIGATIONS**

1	(To be specified)	Nil
---	-------------------	-----



<b>J. OTHERS</b>		
1	Any innovative/ cost effective/ green technology has been used	NO
2	Feedback of beneficiaries regarding provision of Physical & Social infrastructure:	Satisfactory
3	Reasons for delay in completion of housing and Infrastructure, if any:	Work in progress
4	Any specific observation by the beneficiary	No
5	Overall observation on the project (with adequate photographs covering project to a large extent including quality issues as applicable)  1. Critical observations 2. Action suggested by TPQMA to SLNA and IA	Progress of the project is satisfactory  Nil
6	Action taken report on previous report: i. Observations of TPQMA ii Action suggested by TPQMA iii Action taken by Beneficiaries/ IA (Implementation Agency) iv Whether TPQMA is satisfied with the action taken	This was first visit
7	TPQMA's Overview of the Project (in 400-500 words) in a separate sheet	The overall project progress is good, and management need to pay attention on the timely payment of 2nd stage. The construction is being carried by beneficiaries themselves and guidance on construction techniques is being provided by PMC, However to maintain the quality of work and as per section B point no.13 of this report . Work progress is slow as per commencement date. Regular frequency of visit of ULB officials is required for close supervision over work.



**Innovative Cadd Center**  
Innovative CADD Centre Indore,  
*[Signature]*  
**Authorised Signatory**





## Name of Community representative present during visit




ULB NAME:-SATRIKH		
S.No	Benf. Name	Father/Husband Name
1	SAHDEI	NAUTANKI SONKAR
2	SUSHMA	UTTAMKUMAR
3	SATARU	LATE RAMANATH
4	KARMA DEVI	BHULAI YADAV
5	KITABUN NISHA	SAGEER AHMAD
6	FAIYAZ AHMAD	MEHRAB ALI
7	SUBHASH MAURYA	LAHARU MAURYA
8	MANJU PRAJAPATI	FAUJADAR
9	SUBHASH CHAND GAUD	SAHADUR GAUD
10	CHANDRA DEV	RAMNATH
11	LILA DEVI	PATHRU GOND
12	SUNITA	KAILASH
13	ESHRAUTA	JUCSION
14	SAHID	MUHID AHMUD
15	MAHJAVI	MO AAJAM
16	BHAGALU	SHIVMURAT
17	RAJENDRA SONKAR	SEETA
18	JAMUNA	SHRIPATI
19	KUSUM DEVI	SHIVPUJAN
20	MAHESH KUMAR	HARINATH
21	narama	ramkishon
22	POONAM	AVDHESH
23	RAM SAMUJH RAM	VISHRAMA
24	RAMA SHANKAR	LATE BHONU RAM
25	REENA	RAMJANAM
26	SEEEMA	MADAN
27	SUNEETA	MARKANDEY
28	URMILA	SHIVPUJAN
29	VIMALA	SARAKHU RAM
30	LALDHARI	VIJAI
31	SAROJA DEVI	BUDDHU RAM
32	TEJBAHADUR	LAUTAN
33	DINESH MAURY	RUPNARAYAN MAURY
34	FOOLMATI	VIRENDRA MAURYA
35	HANSHOO MAURYA	RUPNARAYAN MAURYA
36	JALEKHA BANO	EKLAKH AHMAD
37	KHALIL AHMED	ABDUL RASHID
38	THAKUR PRASAD	TOODI MAURYA
39	VAZIR AHMAD	GAPPHAR
40	AJEEJ	RASHEED
41	POONAM DEVI	SHANKAR MAURYA
42	RUKSANA BANO	LATE BASIR AHMAD
43	SAMEENA BANO	NASIR AHMAD

Innovative Cadd Center


 Authorised Signatory



Satrikh



*[Handwritten signature]*